Weekly Project Update

FIRST HILL STREETCAR



For the Broadway Segment

July 16, 2012 — ISSUE 13 — Page 1 of 1

This Week: July 16th – July 22nd

Track Construction and Water Main Installation

Expect Traffic Congestion, Metro stop relocations between Howell and Pike and early morning construction

BROADWAY CONSTRUCTION DETAIL

Weekday Work:

- Howell to Pine
 - Saw cutting to prepare for track excavation
- Electrical conduit installation
- Cherry to Jefferson
 - Water main installation

Weeknight Work:

• Delivery of steel rail to work site

Weekend Work:


- Howell to Pine
- Excavation for trackway

Work Hours:

- Monday Friday 7:00 a.m. 4:00 p.m.
- Saturday 7:00 a.m. 7:00 p.m. Loud impact work under a noise variance, including concrete breaking, may begin at 8:00 a.m.
- Sunday 8:00 a.m. 5:00 p.m.

What to Expect During Construction This Week:

- On street parking and loading restrictions
- One travel lane in each direction and turn restrictions on Broadway
- Pedestrian detours
- Construction noise, dust and increased truck activity
- Metro bus stop relocations between Howell and Pike for both northbound and southbound passengers



WEEKLY HIGHLIGHTS



Rail installed and ready for concrete placement



Project Hotline: (206) 257-2121 **Web:** www.seattlestreetcar.org

Email: seattle.streetcar@seattle.gov



